



**MAJOR PROGRAMS/PROJECTS/ACTIVITIES WITH BENEFICIARIES AND STATUS OF IMPLEMENTATION CY 2019**

Programs/Projects/Activity	Location	Total Cost (Php)	Beneficiaries	January Issuance/Releases		Remarks
				% of Completion	Total Cost Incurred to Date	
1. Transmission Line	P.S #9 ,Sta. Irene	2,152,136.10	245 HH	100%	1,801,316.94	Completed
2. Pipe Replacement/Rehab	Sambulawan St., (Going Sukol Res.)	151,135.50	13 HH	100%	86,836.70	Completed
3. Pipe Replacement/Rehab	P-9, Marcelina	137,978.00	15 HH	100%	96,718.50	Completed
4. Pipe Replacement/Rehab	Bayugan Bus Terminal	334,398.00	30 HH	100%	141,475.39	Completed
5. Pipe Replacement/Rehab	Manggachopoy St., ( Going Sagpang Res)	90,345.25	11 HH	100%	61,068.20	Completed
6. Pipe Line Expansion	P-1, Bucac ( Going Salvan Res.)	366,150.00	50 HH	100%	269,701.25	Completed
7. Distribution Line Looping	Kasoy St., to Atis St.	65,370.50	10 HH	100%	41,400.05	Completed
8. Pipe Replacement/Rehab	Crossing RCA,(Going to Limot Res.)	63,028.50	15 HH	100%	39,365.09	Completed
9. Pipe Replacement/Rehab	Crossing RCA,(Going to Penio Res.)	60,451.50	9 HH	100%	38,450.00	Completed
10. Pipe Line Expansion	P-1, Marcelina	60,639.95	16 HH	100%	35,850.00	Completed
11. Pipe Line Expansion	P.S #8 , Brgy. Canayugan	111,469.10	0 HH	100%	91,433.86	Completed
12. Transmission Line Looping	Isla Verde ,Sta. Irene	125,489.10	15 HH	100%	82,032.60	Completed
13. Pipe Replacement/Rehab	P-8, Brgy. Fili	117,673.50	70 HH	100%	88,287.47	Completed
14. Pipe Line Replacement/Rehab	P-2c, Gaisano Ext.,Brgy. Taglatawan	137,084.00	40 HH	100%	98,695.90	Completed
15. Pipe Line Replacement/Rehab	P-6,12, Brgy. Fili	175,517.00	80 HH	100%	135,862.32	Completed
16. Pipe Line Expansion	Molave Ext. Brgy. Poblacion	82,966.65	9 HH	100%	65,665.88	Completed
17. Pipe Line Expansion	Lanzones St., Cor. Palusapis St.	198,114.85	10 HH	100%	83,706.43	Completed
18. Installation Of Blow-Off	P-6, Andanan, Brgy. Maygatasan	31,853.20	15 HH	100%	26,921.80	Completed
19. Installation Of Blow-Off	Yakal St., Brgy. Taglatawan	29,329.51	20 HH	100%	16,490.00	Completed


Prepared by :

  
**DAYANE C. YAMBA**  
 Project Monitoring In-charge

Checked/ Verified:

  
**ENGR. ISIDRO T. CABANDAY, JR.**  
 Division Manager-OED

Approved:

  
**FELIPA M. ASIS, MPA**  
 General Manager