


**MAJOR PROGRAMS/PROJECTS/ACTIVITIES WITH BENEFICIARIES AND STATUS OF IMPLEMENTATION CY 2018**

Programs/Projects/Activities	Location	Total Cost (₱)	Beneficiaries	Project Status		Remarks
				% of Completion	Total cost Incurred to Date	
1. Pipe Line Rehabilitation	Brgy. Hamogaway	681,977.46	196 HH	100%	291,437.93	Completed
2. Rehab. Of Distribution Line	P-8, Brgy. Taglatawan	180,162.50	52 HH	100%	138,597.14	Completed
3. Parallel Pipe & Replacement	P-11 Taglatawan	133,258.00	34 HH	100%	94,108.71	Completed
4. Pipe Line Rehabilitation	P-1B, Brgy. Noli	125,456.50	13 HH	100%	66,131.87	Completed
5. Pipe replacement/Rehab	Green Village, Brgy. Poblacion	45,551.75	14 HH	100%	31,663.55	Completed
6. Pipe replacement/Rehab	Manggachopoy St.	75,495.25	11 HH	100%	58,823.60	Completed
7. Pipe replacement/Rehab	Manggachopoy St.	85,251.25	15 HH	100%	63,222.37	Completed
8. Pipe replacement/Rehab	Bayuco St., Brgy. Poblacion	108,105.75	10 HH	100%	73,391.04	Completed
9. Transmission Line	P-S #9 ,Sta. Irene	1,144,350.55	330 HH	51%	1,081,964.68	On going
10. Pipe replacement/Rehab	Sambulawan St.	151,135.50	30 HH	24.03%	36,312.50	On going
11. Rehabilitation of Dist. Pipe	P-3, Sta. Teresita	146,409.00	27 HH	100%	109,275.62	Completed
12. Pipe replacement/Rehab	Lawaan St.	84,386.75	19 HH	100%	56,814.17	Completed
13. Pipe replacement/Rehab	P-2B Noli	284,445.50	25 HH	100%	169,727.00	Completed
14. Pipe Line extension	P-6, BIDUPA	89,967.00	25 HH	100%	50,427.10	Completed
15. Pipe replacement/Rehab	P-9, Marcelina	137,978.00	30 HH	54%	73,988.50	On going
16. Pipe replacement/Rehab	Manggachopoy St.	90,345.25	15 HH	64%	57,748.10	On going
17. Pipe line expansion	P-1, Bucac	366,150.00	105 HH	44%	161,953.00	On going
18. Pipe replacement/Rehab	P-1, Bucac	149,118.00	30 HH	100%	110,858.83	Completed
<b>TOTAL</b>		<b>3,068,671.05</b>				


Prepared by:

  
**DAYANE C. YAMBA**  
 Project Monitoring In-Charge

Checked/Verified:

  
**ENGR. ISIDRO T. CABANDAY, JR**  
 Division Manager-OED

Approved:

  
**FELIPA M. ASIS, MPA**  
 General Manager