




## BAYUGAN WATER DISTRICT

Lanzones Street, Poblacion, Bayugan City, Agusan del Sur  
Website : [www.bayuganwaterdistrict.org](http://www.bayuganwaterdistrict.org); Telefax: (085)343-6383;  
Email: bayugan\_wd83@yahoo.com


### Consolidated Quaterly Report of CIP Structures (244) on Government Projects/Programs/Activites For the 1st Quarter, CY 2014

Agency / Address	Project Program / Activity Name	Location	Total Cost	Date Started	No. of Extensions	Target Completion Date	Project Status		Remarks
							% of Completion	Total Cost Incurred to Date	
Bayugan Water Dstrict	Distribution line Expansion	P-3, Noli Amongon	238,468.20	11/13/13	10 days	30 W.D	100%	165,209.69	
Lanzones St. Bayugan City	Interconnection Paralle Pipelin	Brgy. Noli, Andanan	22,947.40	2/4/14	none	12 W.D	100%	19,206.06	
	Peremiter Fence	BYG-WD Premises	219,788.55	12/16/13/	20 days	30 W.D	100%	198,183.50	
	Intake Structure	P-7, Pinagalaan	12,934.85						on going
			<b>494,139.00</b>					<b>382,599.25</b>	

Prepared by:

  
ISIDRO T. CABANDAY JR., CE/MPA  
Manager - Engineering Division

Noted:

  
FELEPA M. ASIS, MPA  
General Manager

" Providing a lifeline for a lifetime"




## BAYUGAN WATER DISTRICT

Lanzones Street, Poblacion, Bayugan City, Agusan del Sur  
Website : [www.bayuganwaterdistrict.org](http://www.bayuganwaterdistrict.org); Telefax: (085)343-6383;  
Email: bayugan\_wd83@yahoo.com


### Consolidated Quaterly Report of CIP Structures (244) on Government Projects/Programs/Activites For the 2nd Quarter, CY 2014.

Agency / Address	Project Program / Activity Name	Location	Total Cost	Date Started	No. of Extensions	Target Completion Date	Project Status		Remarks
							% of Completion	Total Cost Incurred to Date	
Bayugan Water Dstrict	Intake Structure	P-7, Pinagalaan	12,934.85	3/11/14	none	20 W.D	100%	10,016.48	
Lanzones St. Bayugan City	Transmission Line	P-7, Pinagalaan	20,721.00	4/30/4/14	none	5 W.D	100%	18,154.60	
	Proposed Service line Rehab.	Guijo St.	56,484.80						on going
	Proposed Service line Rehab.	Atis St.	39,478.80						on going
	Proposed Service line Rehab.	Chico St.	64,247.20						on going
	Proposed Service line Expansion	P-3, Sta. Teresita	92,074.80						on going
			<b>285,941.45</b>					<b>28,171.08</b>	

Prepared by:

  
ISIDRO T. CABANDAY JR., CE/MPA  
Manager - Engineering Division

Noted:

  
FELIPA M. ASSIS, MPA  
General Manager

" Providing a lifeline for a lifetime"




## BAYUGAN WATER DISTRICT

Lanzones Street, Poblacion, Bayugan City, Agusan del Sur  
 Website : [www.bayuganwaterdistrict.org](http://www.bayuganwaterdistrict.org); Telefax: (085)343-6383;  
 Email: bayugan\_wd83@yahoo.com


### Consolidated Quaterly Report of CIP Structures (244) on Government Projects/Programs/Activites For the 3rd Quarter, CY 2014

Agency / Address	Project Program / Activity Name	Location	Total Cost	Date Started	No. of Ext.	Target Completion Date	Project Status		Remarks
							% of Completion	Total Cost Incurred to Date	
Bayugan Water Dstrict	Proposed Bridge Pipe Crossing	Taglatawan Bridge	172,942.94						pending (request for butt fusion install.)
Lanzones St. Bayugan City	Proposed Transmission / Distribution line	Salvacion	1,974,734.60	7/22/2014		40 W.D	35%		on going
	Proposed Expansion line / Pipe Looping	Sunkist St.	212,160.90	8/1/2014		20 W.D	80%		on going
	Proposed Parallel Pipeline	P-2, Sta. Teresita	345,973.65	8/7/2014		20 W.D	95%		on going
		Toog St.	127,272.40	7/29/2014		20 W.D	95%		on going
	Proposed Service Line Rehab.	Guijo St.	56,484.80	8/25/2014		10 W.D	95%		on going
	Proposed Service Line Rehab.	Chico St.	64,247.20	6/23/2014		10 W.D	95%		on going
<b>Grand Total</b>			<b>2,953,816.49</b>						

Prepared by:

  
 ISIDRO T. CABANDAY JR., CE/MPA  
 Manager - Engineering Division

Noted:

  
 FELIPA M. ASIS, MPA  
 General Manager

" Providing a lifeline for a lifetime"




## BAYUGAN WATER DISTRICT

Lanzones Street, Poblacion, Bayugan City, Agusan del Sur  
 Website : [www.bayuganwaterdistrict.org](http://www.bayuganwaterdistrict.org); Telefax: (085)343-6383;  
 Email: bayugan\_wd83@yahoo.com


### Consolidated Quaterly Report of CIP Structures (244) on Government Projects/Programs/Activites For the 4rt Quarter, CY 2014

Agency / Address	Project Program / Activity Name	Location	Total Cost	Date Started	No. of Ext.	Target Completion Date	Project Status		Remarks
							% of Completion	Total Cost Incurred to Date	
Bayugan Water Dstrict Lanzones St. Bayugan City	Proposed Transmission / Distribution line	Salvacion	2,105,002.60	7/22/2014		40 W.D	100%	1,366,231.44	completed
	Proposed Expansion line / Pipe Looping	Sunkist St.	269,007.90	8/1/2014		20 W.D	100%	196,915.40	completed
	Proposed Service Line Rehab.	Chico St.	64,247.20	6/23/2014		10 W.D	100%	48,935.77	completed
	Service Line Looping	Paradise Fili	32,021.60	11/8/2014		6 W.D	100%	23,220.85	completed
	Replacment of Pump Trans. Lin	Pump Station # 1, No	71,808.00	9/16/2014		20 W.D	100%	37,482.40	completed
	Service line Rehab.	Brgy. Taglatawan	68,727.80	10/18/2014		25 W.D	100%	55,796.79	completed
	Service line Rehab.	Sambulawan Ext.	190,264.60	10/16/2014		40 W.D	100%	132,291.22	completed
	Proposed Bridge Pipe Crossing	Taglatawan Bridge	172,942.94						completed
	Proposed Dist. Line Pipe Replac	Magkuno Bridge	67,328.00			15 W.D			completed
	Proposed Dist. Line Rehab.	Brgy. Noli, Eureka Hor	220,916.00	11/25/2014		40 W.D			pending
	Proposed Dist. Line Expansion	Maharkila Highway	251,484.80	12/17/2014		20 W.D			pending
	Replacment of Pump Trans. Lin	Pump # 2, Office	207,944.00	10/22/2014		20 W.D			pending
	Proposed Service Line Rehab.	P-24, Pob.	50,001.40	9/25/2014		20 W.D			on going
<b>Grand Total</b>			<b>3,771,696.84</b>					<b>1,860,873.87</b>	

Prepared by:

  
 ISIDRO T. CABANDAY JR., CE/MPA  
 Manager - Engineering Division

Noted:

  
 FELINA M. AZIS, MPA  
 General Manager