


MAJOR PROGRAMS/PROJECTS/ACTIVITIES CY 2021

Programs/Projects/Activity	Location	Total Cost	Benefeciaries	Populati on Served	Status of Implemantation		
					% of Completion	Total Cost Incured to date	Remarks
1. Transmission Line Rehab.	P-4 Brgy. Pinagalaan	277,954.10	32 HH	160	Completed	235,187.17	w/ Accomp
2. Pipe Line Expansion	Canayugan, Crossing Claro Cortez	270,717.50	11 HH	55	Completed	227,518.96	w/ Accomp
3. Pipeline Replacement	P-7 Brgy. Maygatasan	148,661.20	18 HH	90	Completed	83,447.19	w/ Accomp
4. Expansion Line	P-4 Mabuhay, going BJMP	170,128.75	BJMP OFFICE	131	Completed	111,108.96	w/ Accomp
5. Pipeline expansion	Brgy. Noli going LGU-Core Shelter	1,228,292.30	17 HH	85	Completed	614,151.66	w/ Accomp
6. Pipeline expansion	P-6 Brgy. Maygatasan (looping Sta. Irel)	189,858.25	22 HH	110	Completed	122,058.40	w/ Accomp
7. Pipeline expansion	P-4 Brgy Mabuhay (going School)	697,468.50	35 HH	175	Completed	333,978.91	w/ Accomp
8. Pipeline Replacement/Rehab	P-6 Brgy. Noli	124,048.50	25 HH	125	Completed	69,137.75	w/ Accomp
9. Pipeline Replacement	P-6 Neco, brgy. Sta Teresita	222,436.00	32 HH	160	Completed	145,967.49	w/ Accomp
10. Pipeline/Looping/Rehab	P-9 to P11 Balite, Brgy. Marcelina	313,628.00	21 HH	105			
11. Pipe Line Expansion/Rehab	P-4 Kalye Pogi, Pili St. Taglatawan	405,649.65	30 HH	150	for coordination to LGU		
12. Pipe Line Expansion	P-3, B1, Brgy Cagbas	529,786.50	32 HH	160	for Delivery (borrowed mtl)		


Prepared by:


ARIANNE LINLEI A. TUGASAN
 OED-Clerk Processor

Noted:


ISIDRO T. CABANDAY JR., CE. MPA
 OED-Div. Manager

Approved:


FELIPA M. ASIS, MPA.
 General Manager